

Active Projects 6/19/2024

Grant / Project Name	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp Date
Hog & Sheep Fire Forest Restoration - CCI #619	CALFIRE	\$4,999,855.30	Biomass site prep, herbicide purchase/ application, tree planting for first two rounds of funding. Project is 75% completed.	\$1,400,000	Ops to commence July 2024. Site prep and tree planting planned through 2024.	3/31/2025
Shingletown WUI Fuels Treatments - CCI #110	CALFIRE	\$8,978,870.00	Biomass utilization 80% complete, equipment purchase 100% complete, community Treatments 50% complete, mastication treatments 90% complete, emergent brush treatments 40% complete	\$1,800,000	Biomass utilization ongoing. Community biomass treatments ongoing. Mastication ongoing. Emergent brush treatments ongoing. Community hand thinning / defensible space ongoing. Landowner signups for community treatments ongoing, community chipping program ongoing.	3/31/2025
Dyer Mountain WUI Fuels Treatment - CCI #0102	CALFIRE	\$5,727,260.00	Community treatments 100% complete. Emergent brush treatments 90% complete. Biomass utilization treatments 50% complete. Additional mastication acres added, 90% complete.	\$900,000	Mastication ongoing. Emergent Brush ongoing. Biomass to commence early summer. Assessing treatments on PG and E.	3/31/2025
Whitmore Forest and Watershed Restoration - CCI #611	CALFIRE	\$4,999,989.12	Mastication 100% complete. Biomass treatments 80% complete. Emergent Brush treatments 60% complete.	\$900,000	Biomass chipping ongoing. Final emergent brush ongoing through Summer 2024.	3/31/2025
Clear Creek & Hog Flat Fuel Treatment-Direct #112	CALFIRE	\$199,998.30	Mastication 100% complete. Hand treatments 50% complete	\$55,000	Hand treatments ongoing. Planning final treatments,	3/31/2025

* Does not include proprietary cost match information

Project	Grantor	Treatment Funds Awarded*	Activities/ Treatments to date	Remaining Treatment Funds*	Status	Exp. Date
Bootssole-SNC #1305	SNC	\$3,671,725.00	SPA #1 and #2 executed with PNF Beckwourth District, Timber Marking/cruising, Layout 100% complete, Mastication 100% completed, hand thinning treatments 100% completed, Biomass 80% completed.	\$0	Biomass treatments ongoing through USFS SPA. Additional hand thinning acres will be added to expend non-treatment funds.	1/1/2025
Eastside Communities SPA #018 / Lone Spring SNC #1275	SNC/ USFS	\$1,050,000.00	Draft EA complete. All resource specialist contracts awarded,	\$525,000	Arc surveys and wildlife surveys ongoing. Awaiting further guidance from USFS on EA.	3/31/2031
Diamond Mountain - SNC #1065	SNC	\$882,087.00	Mastication/ pruning 100% complete. Aspen exclusion treatments 100% complete. Pile burning 90% complete. Impacted by sheep fire.	\$100,000	Prescribed burning in spring / fall 2024.	1/1/2025
Honey Lake Valley RCD/LFSC - SPA	NA	NA	MOU - SPA between organizations to assist HLVRCD with biomass utilization, site prep, and tree planting. Biomass utilization complete on several landowners. Tree planting complete on several landowners.	NA	Biomass utilization complete. Planting complete for 2024. Reforestation planned for 2025.	NA
California Fire Safe Council County Coordinator	CFSC	\$94,827.80	2024 program ongoing.	\$70,000	2024 program funded and active. General Meetings, CWPP, Firewise support, 6th grade education program, public outreach and community support.	12/31/2023
USFS Cradle Valley / Bootssole Dixie Fire Salvage	USFS	2,600,000	Spa complete. Layout complete	1,700,000	Biomass Chipping ongoing. Planning for site prep. RFP planned for June 2024 for additional salvage/ dead tree removal.	8/31/2026
Lassen County-Wide Defensible Space Program	CFSC	500,000	Contract awarded for implementation. 50% complete	250,000	Implementation commenced and assessments ongoing. Well exceeding grant deliverables.	12/31/2024

* Does not include proprietary cost match information

Planned / Proposed Projects 6/19/2024

Project	Treatment Cost / Funds Applied for	Grantor / Program	Planned Project	Status
Lassen County Wide Assessment	\$275,000	SNC	Landscape assessment of fire risks across Lassen County that takes into account past treatments, past fires, and community risks. Use assessment to inform future projects. Establish a monitoring maintenance plan for existing treatments on the landscape.	AWARDED - pending
South Lassen Wildfire Recovery Project	\$6,500,000	Cal Fire	Reforestation of 2020-2021 wildfires. Non-industrial private timberlands	AWARDED - pending
North Susanville WUI Treatments	\$3,000,000	Cal Fire	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	2024 CALFIRE CCI grant application filed for Phase I of the project. CEQA clearance complete for 50,000+ acre project. Awards will be announced next fiscal year.
LFSC LNF Dixie Fire Hazard Tree Removal	\$3,000,000	Cal Fire	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	2024 CALFIRE CCI grant application filed for Phase I of the project. CEQA clearance complete. Awards will be announced next fiscal year.
Plateau / Shingletown Phase II/ Manton	TBD	TBD	Work with SPI and non industrial landowners to continue to identify priority landscape level fuels reduction areas in WUI. Shingletown/Viola/Manton potential community treatments.	Potential project meetings ongoing. Engaging potential project partners CEQA clearance for areas not included in current project will begin soon.
South Susanville WUI Treatments	TBD	TBD	Dead/ Dying/ Hazard Tree removal, biomass fuels treatments, mastication, herbicide.	Approached by several landowners about separate projects. LFSC would like to combine into a larger landscape level project. CEQA CLEARANCE Planned 2024.
Eastside Communities: Lone Spring Project	TBD	TBD	Hazardous fuels reduction in Lonespring project area of Eastside Communities	Arch surveys will be complete 2024. Work with PNF on identifying areas/ funding for implementation.